

## FINAL INSPECTION REPORT

DATE: \_\_\_\_\_ PROJECT ID: \_\_\_\_\_

PROJECT ADDRESS: \_\_\_\_\_

PROJECT CONTACT: \_\_\_\_\_ PHONE: \_\_\_\_\_ TITLE: \_\_\_\_\_

APPLICATOR/CONTRACTOR: \_\_\_\_\_ PHONE: \_\_\_\_\_

CONTRACTOR ADDRESS: \_\_\_\_\_

PROJECT SIZE: \_\_\_\_\_ SQ. FT. \_\_\_\_\_ RIB FACTOR: \_\_\_\_\_ % (METAL ONLY)

ROOF TYPE: \_\_\_\_\_ PERSON(S) PRESENT AT INSPECTION: \_\_\_\_\_

### OBSERVATIONS AND COMMENTS

POSITIVE DRAINAGE: \_\_\_\_\_ # OF PROTRUSIONS: \_\_\_\_\_ # OF INTERIOR GUTTERS: \_\_\_\_\_

#HVAC UNITS: \_\_\_\_\_ # OF SKYLIGHTS: \_\_\_\_\_

PONDING AREAS: \_\_\_\_\_

WAS POLYESTER FABRIC USED? YES  NO  WHERE: \_\_\_\_\_

WAS ROOF POWER WASHED? YES  NO  TURBO TIP USED: \_\_\_\_\_

COMMENTS - USE PUNCH LIST FOR OTHER ITEMS.

### MILL THICKNESS READING

FIELD COATING MILS AVG. \_\_\_\_\_ # OF READINGS \_\_\_\_\_

SEAM & FASTENER MILLS AVG. \_\_\_\_\_ # OF READINGS \_\_\_\_\_

CORE SAMPLES:  YES  NO

CORE SAMPLES SENT TO LAB:  YES  NO

FIELD TESTING (how was it completed) \_\_\_\_\_

**(Mid-term for 10 year system should read 10 mills for the field and 23 mills for seams.)**

### WARRANTY:

MATERIAL ONLY YEARS \_\_\_\_\_

LABOR & MATERIAL YEARS \_\_\_\_\_

PRO-RATED YEARS \_\_\_\_\_

Complete the information below with the exact amounts of gallons used.

PRODUCT USED	GALLONS

\_\_\_\_\_ found the application:  DID /  DID NOT meet the BITEC'S coating specifications.

INSPECTOR'S SIGNATURE \_\_\_\_\_

DATE: \_\_\_\_\_

TITLE: \_\_\_\_\_

You may elect to sign the document electronically or by pen. BITEC considers both methods legally binding.